sl no	Description of work	
27	Supplying of LT UG cable having aluminium conductor PVC insulated, sheathed, galvanised steel wire/steel tape armored cable with PVC outer sheathing 101 KV class 4 crore 16 sqmm(P.W.D Electrical SR)	
28	Labour charges for laying of 1.1 KV class UG cable when supplied agency vin existing trench GI pipe3 stonewarre pipe/ on wall/ on pole as required (P.W.D Electrical Sr P-68, 1-11a)	R
29	Digging of trench of 0.6 m deep x 0.50 mtrs wide rrefilling the trench to the required ground level and consolidating etc completeP.W.D Electrical Sr P-68, 1-8.12b)	R
30	Supplying and fixing of a class A (medium) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 Kv class 65mm (P.W.D Electrical Sr 08-09 P-68, 1-8.12b)	R
31	Supplying, fixing, wiring, earth electrode for grounding conduits, IC cutouts & other equipments on the meter broad using 40mm dia 2.9 thick GI pipe 2.5 mtr long burried in a pitg. The pit should be filled withb equal proportion of salt and charcoal 150mm all-round the pipe to complete depth. the connection from the pipe of ther conduit etc., is to bed establishe through GI wire size as over ISI specification 7.3.3 of IS 732 using 12mm dia bolts, nuts, washers and check nut etc, the pipe shall have 16 through holes of 122 mm dia (P.W.D Electrical Sr P-66, 1-7b)	Rr
32	Supplying ands fixing LT cast iron pot heads suitable for 1.1 KV class UG cable filled with necessary bitumen/insulating compound complete with terminals, clamps, Bolts, nuts & washers etc 4 crore 16 sqmm (P.W.D Electrical Sr 08-09 P-66, 1-16a)	No
33	Cutting of road surface for pipeline trenches and disposing the excavated stuff as directed including barricadding, danger lighting etc in the Cement Concrete Road (P.N. 264, I.N. 37.40)	No
34	Cutting of road surface for pipeline trenches and disposing the excavated stuff as directed including barricadding, danger lighting etc in the Asphalt Surface Road (P.N. 257, I.N. 37.38)	cur
35	KSRB 2-2.1 : Earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications, specification, No, KBS 2.1(a) / 2.3.5, No. 5/ Item No. 2.3)	cur
36	Providing and fixing to wall, ceiling and floor, high density polyethylene pipes 6.00 kgs/sq.cm working pressure 75mm outside diameter raising mains & exposed distribution pipes with special flange, compression type fittings, wall clips, making good the wall, ceiling and floor including cost all material, labour charges, HOM of equipments and testing complete as per specifications.(P.N .94 I.N 13.73.4)	cum
37	Refilling available earth around pipelines, cables in layers not exceeding 20cms in depth compacting each deposited layers by ramming after watering lead upto 50m and lift upto 1.5m including cost of labour complete as per specification (P. No.6 I.No.2.11)	Rmt
38	KSRB 13-6.3.1: Providing and fixing in position brass gate valve with C.I. wheel of approved quality (screwed end) 50 mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications. Specification No. KBS 13.2.6 / 13.3 (Page No.91/Item No.13.37)	cum
39	Providing and fixing on position brass bib cock of approved quality 25mm dia nomial bore including cost of all materials labour and HOM of equipments with all leads complete as per specifications.(P.N.91 I.N 13.25)	Each
		Each

Certificates:

1 The above work is done satisfactorily and complete in all respect.
2 There is no department Material issue for the above work.
3 This works comes under BBMP Limit.